

DATE	REASON FOR VISIT	REMARKS	SIGNATURE
3/8/62	Cable Ends Insps.	F.O.K.	D. J. Appleby
7/9/62	Testing on coll-sea Jct. 3 for overheating. Ground on coll & three sides		D. J. Appleby
10/9/62	Setting Loop Res. of off	Portion between CAONI Cable Unit and D.P. 51.1.52.	D. J. Appleby
28/9/62	Cable Ends Insps.	F.O.K.	D. J. Appleby
29/10/62	Cable Ends Insps.	F.O.K.	D. J. Appleby
1/11/62	Coll-SEA Jct. 3. 0.0.0	Testing dis. to coll & passed to Laminar	D. J. Appleby
27-11-62	Cable Ends Insps.	F.O.K.	D. J. Appleby
28-12-62	Cable Ends Insps.	F.O.K.	D. J. Appleby
25-1-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
25-2-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
1-3-63	Mtd. V. used.	with Relief in K.M.S. In type.	D. J. Appleby
21-3-63	Coll-SEA Jct. 3	FARTHING TOWARDS COLL	D. J. Appleby
6-6-63	Coll-SEA Jct. 1. 0.0.0	Testing dis towards Coll	D. J. Appleby
21-6-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
19-7-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
17-9-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
13-11-63	Coll-Jct. 1 - 0.0.0.	Testing dis towards Coll.	D. J. Appleby
27-11-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
30-12-63	Cable Ends Insps.	F.O.K.	D. J. Appleby
28-1-64	Cable Ends Insps.	F.O.K.	D. J. Appleby
27-3-64	Cable Ends Insps.	F.O.K.	D. J. Appleby
27-4-64	Setting Coll-SEA Jct. 1	Flay to coll.	D. J. Appleby
28-4-64	Testing 8 core cable with laminar at coll.	Core 2 flay. 10-20k carrying. 2 core 5 flay. sweep with cores 7 & 8. Inspection of Cable Ends. F.O.K.	D. J. Appleby

DATE	REASON FOR VISIT	REMARKS	SIGNATURE
11-5-64	Temp. patch faulty	Core 8 to single core cable Core 5. 2 also testing faulty.	D. J. Appleby
12-6-64	Testing coll-sea Jct. 3.	Full earth to coll. Coll advised	D. J. Appleby
23-6-64	Testing Coll-SEA Cable.	Testing Input shore end F.O.K.	D. J. Appleby
20-7-64	Inspection of Cable Ends.	F.O.K.	D. J. Appleby
1-8-64	Visit to Coll	Completion of Hunt repairs.	D. J. Appleby
4-8-64	Painting	in town of Hunt.	D. McKinnon
5-8-64	Painting	of exterior of Hunt.	D. McKinnon
7-8-64	9 am.	In attendance with Cable Ship "IRIS" for Repair of Coll-Tilt Cable No. 2.	
	Boxes 1	15 MEG. 5 - 20 MEG.	As left.
	" 2	20 MEG. 6 - 20 MEG.	
	" 3	3 MEG. 7 - 400K.	
	" 4	20 MEG. 8 - 5K.	
		Restore Jct. 3.	4 pm D. J. Appleby
21-9-64	Cable Ends Insps.	F.O.K.	D. J. Appleby
14-10-64	Coll-SEA Jct. 1.	Moisy. Testing earth to coll.	D. J. Appleby
16-10-64	Testing 8 core cable with coll.	Core 1 - 4K. Core 2 10K. Core 3, 5000K Core 4 - OK. Core 5 & 6 OK. Core 7 1000K Core 8 - 6K.	D. J. Appleby
20-10-64	Testing Coll. Null N°2		D. J. Appleby
20-10-64	In attendance with Cable Ship "ARIEL"	Repair of Coll-Tilt Cable No. 2. Fault shore end at coll. Repairs abandoned until 8.30. 21-10-64.	D. J. Appleby
21-10-64	In attendance with Cable Ship "ARIEL"	Operation at 8.30. Fault cleared at coll-shore end. 11 am Core 8 still faulty mid-channel.	D. J. Appleby